

**ROUTE 6 / MAIN STREET
INTERSECTION IMPROVEMENTS
WELLFLEET, MA**

ID	Task Name	Duration	Start	Finish	Resource Names
1	Design	20.68 mons	Tue 9/16/14	Fri 4/15/16	
2	Issue Contract NTP	0 days	Tue 9/16/14	Tue 9/16/14	
3	0% Kickoff Meeting	1 day	Thu 10/23/14	Thu 10/23/14	
4	Survey	4 wks	Tue 10/14/14	Fri 11/7/14	DES
5	Prepare FDR	2.07 mons	Fri 11/7/14	Tue 1/6/15	DES
6	Prepare 25% Highway Plans	2.07 mons	Fri 11/7/14	Tue 1/6/15	DES
7	Submit 25% Design Package	0 days	Tue 1/6/15	Tue 1/6/15	DES
8	Review 25% Highway Package	2.07 mons	Tue 1/6/15	Wed 3/4/15	MHD
9	Schedule Design Public Hearing	1.55 mons	Wed 3/4/15	Thu 4/16/15	MHD
10	Conduct Public Hearing	0 days	Thu 4/16/15	Thu 4/16/15	MHD
11	Respond to Comments	1.03 mons	Thu 4/16/15	Fri 5/15/15	DES
12	Prepare 75% Highway Plans	2.07 mons	Fri 5/15/15	Mon 7/13/15	DES
13	Submit 75% Design Package	0 days	Mon 7/13/15	Mon 7/13/15	DES
14	Review 75% Highway Plans	2.07 mons	Mon 7/13/15	Wed 9/9/15	MHD
15	Prepare 100% Highway Plans	1.03 mons	Wed 9/9/15	Wed 10/7/15	DES
16	Submit 100% Design Package	0 days	Wed 10/7/15	Wed 10/7/15	DES
17	Review 100% Highway Plans	2.07 mons	Wed 10/7/15	Fri 12/4/15	MHD
18	Prepare PS&E	1.03 mons	Fri 12/4/15	Fri 1/11/16	DES
19	Submit PS&E	0 days	Wed 1/27/16	Wed 1/27/16	DES
20	Review PS&E & Submit to CEPO	1.03 mons	Wed 1/27/16	Thu 2/25/16	MHD
21	Advertise	0 days	Fri 4/15/16	Fri 4/15/16	MHD
22	Environmental Permitting	16.93 mons	Fri 10/10/14	Wed 1/27/16	
23	Coordinate Early Environmental Documents	2.07 mons	Fri 11/7/14	Tue 1/6/15	DES
24	Prepare CE	2.07 mons	Fri 11/7/14	Tue 1/6/15	DES
25	Approve CE	2.07 mons	Wed 8/26/15	Thu 10/22/15	MHD
26	Prepare ENF	30 days	Thu 11/27/14	Tue 1/6/15	DES
27	Review ENF	2 mons	Mon 1/12/15	Wed 3/4/15	MHD
28	File/Submmit ENF	14 days	Wed 3/4/15	Mon 3/23/15	MUN
29	Review ENF	36 days	Mon 3/23/15	Fri 5/8/15	AGENCY
30	Receive Secretary's Certificate	0 days	Fri 5/8/15	Fri 5/8/15	AGENCY
31	Prepare WGC Application	1 mon	Wed 5/6/15	Mon 6/1/15	DES
32	File WQC Application	2 mons	Mon 8/24/15	Wed 10/14/15	MHD
33	Review WQC Application	3 mons	Wed 10/14/15	Thu 12/31/15	AGENCY
34	Issue WQC	0 days	Thu 12/31/15	Thu 12/31/15	AGENCY
35	Prepare CZM Federal Consistency Certification	41 days	Wed 5/6/15	Mon 6/29/15	DES
36	File MEPA Certificate/401 Permit/Certification	0 days	Wed 10/14/15	Wed 10/14/15	MUN
37	Review MEPA Certificate/401 Permit/Certification	4 mons	Wed 10/14/15	Wed 1/27/16	AGENCY
38	Review Completed	0 days	Wed 1/27/16	Wed 1/27/16	AGENCY
39	Prepare NOI Filing	5 wks	Wed 5/6/15	Mon 6/8/15	DES
40	Review NOI Filing	3 wks	Mon 6/8/15	Fri 6/26/15	MHD
41	Submit NOI Filing	2 wks	Fri 6/26/15	Fri 7/10/15	MUN
42	NOI Hearing	0 days	Fri 7/24/15	Fri 7/24/15	MUN
43	Issue Order of Conditions	0 days	Mon 8/24/15	Mon 8/24/15	MUN
44	Prepare/Review Section 106 Hist Arch	2 mons	Thu 4/16/15	Tue 6/9/15	DES
45	Approve Section 106	3 mons	Tue 6/9/15	Wed 8/26/15	AGENCY
46	Delineate Wetland Resources	2.07 wks	Tue 10/28/14	Tue 11/11/14	DES
47	Prepare ANRAD	60 days	Tue 11/11/14	Wed 1/28/15	DES
48	Review ANRAD	3 wks	Fri 11/7/14	Thu 11/27/14	MHD
49	File ANRAD	2 wks	Thu 11/27/14	Thu 12/11/14	MUN
50	ANRAD Hearing	0 days	Thu 12/25/14	Thu 12/25/14	MUN
51	Issue ANRAD	0 days	Fri 1/23/15	Fri 1/23/15	MHD
52	Prepare 25% HazMat Research	1.03 mons	Fri 10/10/14	Fri 11/7/14	DES
53	Review 25% HazMat Research	2.07 mons	Wed 3/4/15	Thu 4/30/15	MHD
54	Review 75% HazMat Research	2.07 mons	Wed 9/9/15	Thu 11/5/15	MHD
55	Issue Environmental Clearance	0 days	Wed 1/27/16	Wed 1/27/16	MHD
56	ROW	18.49 mons	Mon 12/8/14	Mon 5/9/16	
57	Prepare Prelim ROW Plans	1.03 mons	Mon 12/8/14	Tue 1/6/15	DES
58	Review and Accept Prelim ROW Plans	5.17 mons	Tue 1/6/15	Fri 5/29/15	MHD
59	Perform Title Exams	3.11 mons	Fri 5/29/15	Tue 8/25/15	MHD
60	Conduct Interviews	3.11 mons	Fri 5/29/15	Tue 8/25/15	MHD
61	Perform Appraisals	4.14 mons	Tue 8/25/15	Fri 12/18/15	MHD
62	Request Layout Taking Plans & Instrument (TPI)	3.1 mons	Tue 10/20/15	Thu 1/14/16	DES
63					